

ID	Task Name	Duration	Start	Finish	Predecessors	2014					2015					2016					2017																
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1	<b>Procurement</b>	<b>123 days</b>	<b>Mon 22/09/14</b>	<b>Wed 11/03/15</b>																																	
2	Draft PQQ and ITQ	2 wks	Mon 22/09/14	Fri 03/10/14																																	
3	Submission to Finance, Legal, ICT and Category Management for Respective Comments	1 day?	Wed 22/10/14	Wed 22/10/14	2																																
4	Gateway 1 report and approval by RCC DMT	14 days	Mon 06/10/14	Thu 23/10/14	2																																
5	Submit GW1 to procurement board	0 days	Mon 27/10/14	Mon 27/10/14	4																																
6	Present to Chatham Regeneration Board	1 day	Tue 04/11/14	Tue 04/11/14																																	
7	Procurement board	1 day	Wed 05/11/14	Wed 05/11/14	5																																
8	Issue PQQ and ITT for procurement of consultant	8 wks	Fri 21/11/14	Thu 15/01/15	7																																
9	<b>Review PQQ and ITT submissions</b>	<b>22 days</b>	<b>Fri 16/01/15</b>	<b>Mon 16/02/15</b>	<b>8</b>																																
10	Assess submissions	3 wks	Fri 16/01/15	Thu 05/02/15																																	
11	Core working group meeting	1 day	Fri 06/02/15	Fri 06/02/15	10																																
12	Interview date	1 day	Mon 09/02/15	Mon 09/02/15	11																																
13	Final scores	3 days	Tue 10/02/15	Thu 12/02/15	12																																
14	Finalise GW3	2 days	Fri 13/02/15	Mon 16/02/15	13																																
15	GW3 virtual approval by DMT	1 day	Tue 17/02/15	Tue 17/02/15	14																																
16	Procurement board papers deadline	4 days	Mon 16/02/15	Thu 19/02/15																																	
17	GW3 procurement board and entering into contract?	1 day	Wed 25/02/15	Wed 25/02/15																																	
18	10 day standstill	10 days	Thu 26/02/15	Wed 11/03/15	17																																
19	<b>Phase One</b>	<b>176 days</b>	<b>Thu 12/03/15</b>	<b>Thu 12/11/15</b>	<b>1</b>																																
20	Inception meeting	1 day	Thu 12/03/15	Thu 12/03/15	18																																
21	Scope of works and initial objectives	4 wks	Fri 13/03/15	Thu 09/04/15	20																																
22	Workshops/consultation (stakeholders and selected community)	2 wks	Fri 10/04/15	Thu 23/04/15	21																																
23	First draft	5 wks	Fri 24/04/15	Thu 28/05/15	22																																
24	Council officers to review first draft	2 wks	Fri 29/05/15	Thu 11/06/15	23																																
25	Draft for consultation (to incorporate transport modelling)	4 wks	Fri 12/06/15	Thu 09/07/15	24																																
26	Council officers to review draft for consultation	2 wks	Fri 10/07/15	Thu 23/07/15	25																																
27	Members to review draft for consultation	2 wks	Fri 24/07/15	Thu 06/08/15	26																																
28	Workshops/consultation (stakeholders, public and selected community)	3 wks	Fri 07/08/15	Thu 27/08/15	27																																
29	Consultant report on feedback	2 wks	Fri 21/08/15	Thu 03/09/15	28FS-5																																
30	Council officers to review report	2 wks	Fri 04/09/15	Thu 17/09/15	29																																
31	Members to review report?	2 wks	Fri 18/09/15	Thu 01/10/15	30																																
32	Final edits	2 wks	Fri 02/10/15	Thu 15/10/15	31																																
33	Final feasibility study/masterplan	0 days	Thu 15/10/15	Thu 15/10/15	32																																
34	Prioritisation of works by Members	4 wks	Fri 16/10/15	Thu 12/11/15	33																																
35	<b>Phase Two</b>	<b>200 days</b>	<b>Fri 13/11/15</b>	<b>Thu 18/08/16</b>	<b>19</b>																																
36	Detailed design first draft (C-D)	5 mons	Fri 13/11/15	Thu 31/03/16	34																																
37	Member consultation/internal stakeholder comment	1 mon	Fri 01/04/16	Thu 28/04/16	36																																
38	Final edits	1 mon	Fri 29/04/16	Thu 26/05/16	37																																
39	Final detailed design (C-D)	0 days	Thu 26/05/16	Thu 26/05/16	38																																
40	Public exhibition of detailed design	2 days	Fri 27/05/16	Mon 30/05/16	39																																

Project: Placemaking Project Plan  
Date: Thu 29/01/15

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

