

Growth Deal / Loca	. Growth runu											
Project Category	Scheme Name	Start	End Date	LGF Spend Profile							1	Progress Update
	Concine Hame	Date	Eliu Date	Actual Spend		2017/18	2018/19	2019/20	2020/21	Post 2021	Total	The group space
A21/A259 Hastings/Bexhill (	Growth Corridor			Горона	Орола	-					-	
LGF Transport	Queensway Gateway Road	2015/16	2017/18	1.419	1.121	3.46					6	1. QGR provides a new road between Queensway and A21 in north Hastings; 2. Planning approved Dec 2015 - two separate judicial review challenges were dismissed; 3. Site clearance completed Mar 2016; 4. Site earth
												remediation work completed Apr 2017; 5. Works have now begun on construction of the embankment with this phase of work expected to be complete by the end of Dec 2017.  1. NBAR will run from a roundabout on the BHLR to the A269 north of Sidley; 2. Business case approved Nov 2015 and planning permission granted by Rother DC Feb 2016; 3. Land acquisition for all phases and adjacent
LGF Transport	North Bexhill Access Road  Hastings and Bexhill	2015/16	2016/17	6.41	4.6	5.59					16.6	commercial land is complete; 4. Phase 1 of the development now complete (with the exception of the crossing over the Combe Haven which was granted planning permission in Aug 2017); 5. Land clearance, archaeology & ecological works are complete; 6. Earthworks are underway for the remaining phases of the construction; 7. Estimated completion Apr 2018.
LGF Transport	Movement and Access Package	2015/16	2020/21			1.352	3.648	3.5	3.5		12	1. Package of junction capacity improvements identified in Local Plan Infrastructure Delivery Plans as required to support housing and employment being looked at on a corridor-by-corridor basis; 2. The business case, including economic case, is currently being developed for submission to the ITE for Gate-1 assessment, and will be submitted to the Accountability Board in Feb 2018 for approval.
LGF Infrastructure	East Sussex Strategic Growth Package	2016/17	2020/21			6.3	1.9				8.2	1. A planning application has been submitted to Rother DC for phase 1 of this package; 2. Funding was approved by the SELEP Accountability Board in Jan 2017; 3. Work on the road extension at the Bexhill Enterprise Park is now complete; 4. Designs for the large unit at Bexhill are being finalised; 5. ASH construction have been appointed for the construction of High Weald house.
TOTAL											42.8	
A22/A27 Eastbourne/South	Wealden Growth Corridor											
LGF Transport	Hailsham / Polegate / Eastbourne Movement and Access corridor	2015/16	2016/17			1.5	0.6				2.1	1. Sustainable Transport Corridor between Hailsham, Polegate and Eastbourne, part of strategic transport improvements identified to support planned housing and employment growth within the current Wealden and Eastbourne Local Plans; 2. Package of measures includes improvements for buses tofrom Hailsham accessing Polegate Station, the DGH/Sussex Downs College and Eastbourne Town Centre, as well as walking and cycling improvements along the corridor for more local journey; 3. Proposals have been developed and were consulted on during autumn 2017; 4. The business case was approved for funding at the Feb 2017 Accountability Board.
LGF Transport	Eastbourne and South Wealden LSTF walking & cycling package	2015/16	2020/21	0.6	0.37	1.63	1	2.5	2.5		8.6	1. Package of walking and cycling schemes identified in Eastbourne and Wealden Cycle Strategies to support housing and employment growth in these areas; 2. Business case for extension of first tranche of schemes (£2.6m) approved by SELEP Accountability Board Nov 2015; 3. Smaller elements delivered in early years of the programme due to Japanese Knotweed on the route for the Horsey Sewer Route. 4. Construction of the Horsey Way Bilke path extensions in now underway - accelerated spend or this scheme was approved at the Nov 17 Accountability Board.
	Eastbourne town centre											Business case has been developed for £3m of funding for Terminus Road improvements associated with the extension to the Arndale Centre; 2. Business case assessed and approved by SELEP Accountability Board Apr 2016;
LGF Transport	LSTF access & improvement package	2015/16	2020/21		0.55	2.45	0	1	2		6	3. The project has experienced delays due to an extended consultation process regarding the placement and access to bus stops; 4. Works are now programmed to start Jan 2018 (but will need to tie into the timescales which Arndale are working to regarding the extension to the shopping centre); 5. Remainder of overall scheme cost (£6.25m) to be funded from Eastbourne parking surplus, Eastbourne BC and ESCC funding.
LGF Transport	A22/A27 Junction											1. Improvements to the AZ2/AZ7 north of Polegate, along with the Sustainable Transport Corridor, required to support housing and employment growth in the Eastbourne & South Wealden area; 2. Proposals for one of the junctions, the AZ7/AZ270 signalised junction, has been developed as part of HE's package of smaller scale proposals for the AZ7; 3. The scope for other improvements (AZ7/AZ2 Golden Jubilee Way, AZ2/Ditton Rd) will need to be reviewed to take account of the additional housing/employment coming forward around Halisham/Polegate as part of Wealden's Local Plan review and again partly considered within the AZ7 smaller scale proposals; 4. Any potential
	improvements	2016/17	2017/18					2	2		4	improvements to Cophall roundatout need to take into account the wider lobbying across the board for additional funding for a more comprehensive solution for the AZ7 between Lewes & Polegate, which has resulted in £3m of the total £75m nove being allocated under sole improvements programmer from HE, this provides the clear justification and ratio
												enhancements to Cophall and Stone Cross that will support the wider HE funded packages.  1. Planning permission granted for northern & southern parts of site; 2. Business case approved by SELEP Accountability Board Feb 2016; 3. Ground works continue to be progressed, onsite sewerage treatment is being installed
LGF Infrastructure	Swallow Business Park	2015/16	2018/19	0.505	0.895						1.4	and the road through to the far end of the site has been completed; 4. The site's first tenant (VACGEN) has taken possession of the building and are installing their production facilities; 5. The developer is now in discussions with a number of potential tenants looking to take possession of plots at the back of the site; 6. Plans for the starter units and a construction schedule have now been drawn up, and groundworks for these have now begun.
LGF Infrastructure	Strategic Site Investment Package (formerly 'Sovereign Harbour Innovation Park')	2015/16	2021/22	0.53	1.17						1.7	1. Review of projected costs originally allocated to site infrastructure at Sovereign Harbour has resulted in a broadening of the scope to also include North Queensway and North Bexhill Business Parks; 2. Revised scope has been approved by Government; 3. Investment will enable site infrastructure to be delivered across the three sites; 4. Full business case for revised scheme scope approved by SELEP Accountability Board Feb 2016; 5. Works related to this scheme have now been completed at all sites.
LGF Infrastructure	Devonshire Park Quarter Redevelopment	2017/18	2019/20			3.4	1.6				5	1. This scheme was approved by the SELEP Accountability Board in Mar 2017 and is now into the construction phase using the leverage funding provided by Eastbourne BC; 2. Construction of the Welcome Building has progressed well and is on course for completion Dec 2018; 3. Accelerated spend for this scheme was approved at the Nov 17 Accountability Board and will now be allocated £5m in 2017/18.
TOTAL			1					1			28.8	
Newhaven Maritime and Cle	ean Tech Growth Corridor											
												1. Identified by DfT as one of their 'portfolio' schemes and therefore they will retain overall decision making responsibilities for approving the release of LGF monies; 2.£13m also allocated in ESCC's capital programme towards scheme; 3. First phase has been completed as part of the Eastside development; 4. Continuing development work for the construction of phase 2 across the Newhaven-Seaford railway & Mill Creek to the harbour mouth; 5.
LGF Infrastructure	Newhaven Port Access Road	2016/17	2018/19			10					10	Preparation of the business case is underway. DIT have recognised that the economic rather than the transport case should be the focus for its assessment; 6. Procurement of a contractor is due to commence shortly and, following agreement of the contract price, a final version business case has been submitted to DIT and is currently being evaluated; 7. Subject to approval of the business case, construction will start during 2017/18 with completion in late 2018/early 2019.
LGF Infrastructure	Newhaven Flood Alleviation Scheme	2016/17	2017/18	0.3	0.8	0.4					1.5	1. Environment Agency led scheme to reduce flood risk in Newhaven and recognise the wider benefits this will bring in encouraging regeneration in the town; 2. £10m from EA and £1.5m from C2C as well as SELEP funding; 3. Contracts signed Mar 2016; 4. The EA has appointed a main contractor (Jackson Hyder) to produce detailed designs and construct the flood defences; 5. Construction started Nov 2016 and is scheduled to be completed by
TOTAL	Ocheme										44.5	autumn 2019; 6. Construction constraints in the port area have required the EA to review the final design proposals and they are consulting with ESCC on flood risk.
Pan LEP											11.5	
raii LEF								l				1. A provisional offer of £2m LGF (from a £10m ask) was made as part of the Growth Deal 'expansion' in Jan 2015; 2. The pan-LEP project includes the 3 areas of Hastings, Thanet and Tendring, so the East Sussex share of the
LGF Pan-LEP	Housing Regeneration Project (Hastings)	2016/17	2017/18			0.667					0.667	£2m is approx £666k; 3. Bid documents were required to be recast to reflect the provisional award of £2m and to reflect the New Housing Bill and budget changes announced by the Chancellor in Dec 2015; 4. The business case for this scheme was approved at the Feb 2017 Accountability Board meeting; 5. In East Sussex the funding for 201718 will flous on the Hastings area where Hastings BC has partnered with Amicus Horizon in a major intervention programme, CoastalSpace, involving the acquisition and refurbishment of properties in St. Leonards; 6. A new property has been selected following the destruction of the original property identified in the business case - this was approved at the Sep 2017 Accountability Board; 7. A grant agreement between ESCC and HBC was signed in Nov 2017.
Skills Capital and Equipmen	nt Funds		l e				1					To almost case - this was apported at the deptect Accountainty Double, r. A grain agreement serveent 2000 and the mas agreed in 100 zero.
Sussex Downs College	Specialist Equipment for STEM Centre	2016/17	2017/18		0.075						0.075	1. Specialist industry relevant equipment supporting a new STEM Centre, enabling the delivery of 35 new apprentices per annum in Laboratory Technician, Science Manufacturing Technician, Laboratory Scientist and Science Industry Maintenance Technician qualifications from 2017/18; 2. Sussex Downs College has now made the final claims for this scheme.
Sussex Downs College	Refurbished Science Facilities	2016/17	2017/18		0.16						0.16	1. Sussex Downs College was awarded £159,400 towards total project costs of £478,320 (33%) in Round 1 for refurbishing the reception/hub on the ground floor of the new STEM Centre and an alteration to the existing Science Laboratory at their Lewes Campus; 2. Work has been completed so delivery can commence; 3. Due to negotiations with builders and subcontractors, overall costs have reduced meaning SELEP's 33% contribution has also reduced to £30k, resulting in a surplus of £79,440; 4. The SELEP Accountability Board apprexi or a 2017 that SDC could utilise the £79,440 underspend for their broader project, enhancing their first floor laboratory, subject to a full application and approval by the Board; 5. An application for £39,515 was considered and approved by the Accountability Board in May 2017; the remaining unused funds will be returned to the LGF programmer for later allocation.
Plumpton College	Science & Engineering for Tree Management	2016/17	2017/18		0.14						0.14	This Scheme is complete and has been fully claimed; 2. An update of outputs will be provided to a future TES meeting.
Plumpton College	Growing Apprenticeship & Skills Training in Engineering	2016/17	2017/18		0.088						0.088	1. This Scheme is complete and has been fully claimed; 2. An update of outputs will be provided to a future TES meeting.
Coast to Capital LEP Funde	ed Schemes											
C2C LGF	Newhaven Eastside South	2016/17	2020/21		0.4	1.2					1.6	1. Work on Eastside South has progressed well with all piling now completed; 2. Phase 1 of the scheme (2.360m²) is due for completion in late 2017 and it's expected that Phase 2 will commence in early 2018. 3. This scheme is
C2C LGF	Railway Quay	2016/17	2020/21		1.5						1.5	now the subject of a Growing Places Fund (GPF) bid with SELEP to accelerate delivery of the entire site.  1. The purchase of Railway Quay was completed by Lewes DC on 5 Apr 2017 utilising the LGF award; 2. Lewes DC has now commissioned Cushman & Wakefield to undertake a Market Demand Study looking at potential
											1.0	development options for the site - C&W provided a draft report at the end of Jun 2017; 3. Lewes DC is now considering which of the development plan options to take forward (a variation of one seems the most viable).  1. The purchase of Springman House by Lewes DC was completed in Mar 2017 utilising the LGF award; 2. A brief is currently being drafted to procure a design team (architect only as the project management side of Springman
C2C LGF	Springman House	2016/17	2019/20		2						2	House will be procured through the new Lewes/Eastbourne JV framework); 3. Demolition work is expected to start on site in the early part of 2018, with the new fire station being fully occupied by Mar 2020.